Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

No.1st & Final Bill

Date.....2023

Zone: BBMP, Yelahanka | Division : BBMP, Byatarayanapura | Sub-Division : BBMP, Kodigehalli

Bill Received No. Dated Divisional Sub-Divisional

Cash Book Voucher No. Dated

Schedule Docket No. Head of Account: P3726 Est.Cost: Rs.25.00 Lakhs

Indent No: 54247

D.R.NO.

Name of Work : Improvements to Roads and Drains in Yashodanagara and surrounding areas in Ward No.11, Byatarayanapura

AS No.: BBMP/CE/YNK/AS/133/2022-23, dtd 16.09.2022 TS No.: BBMP/CE/YNK/TS/133/2022-23, dtd 16.09.2022

Name of Contractor and Full Address: M/s. Anurah Enterprises, Prop. Sri. N.A. Rahul Gowda, Bangalore, No.06, 1st main Vinayaka Layout, Venkateshwara Temple, Hebbal Kempapura, Bangalore-24

Reference to Agreement No. BBMP/EE/BTP/WO/167/2022-23 Date:15.03.2023

Certified that the measurements were taken by me on: 13/06/2023 and recorded of Pages **11201** to **11204** of measurement Book No.**113/2022-23** and that work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that measurement were taken by me on 13/06/2023 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Accont have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Assistant Executive Engineer
Kodigehalli Sub-Division

1) Total value of work done or supplies made as per account within

2) Deduct amount to be held in reserve being.....Percent Rs..... 1st & final →

3) " Balance

4) Deduct Payment:

a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D.No.....

adjusted towards cash advance recovery of

b) Payments cost store or other material supplied.

Now made recovery of amount creditable to this /other work

Amount paid on this bill Cheque/Cash.

5) Balance being unpaid value of work done held in reserve.

6) Deduct cash advance made on the Office cash Book Voucher No.....

dated.....less adjustments.

Total Amount Adjusted -

7) Net amount due to or from Contractor unadjustments items.

8) Advance to Contractor for materials brought to site (as detailed) within

9) Value of Government materials supplied.

	BBMP, Bangalore	
TTB	1939000	00
I+	19390	00
CGST	16433	00
SGST	16433	00
FSD	58170	00
CRA	19390	00
CBF	1939	00
LR	21245	00
Deductions	153000	00
Net Payable	1786000	00

P3726

Received Rs.....(in words)... Contractor's Signature

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

(For use in the Office)

Witness 1 2

Dated Signature of Contractor

Stamp

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

Head of Account Zonal public Work - POCU Works

Bill Passed for Rs. 1939000/-

Statutory Deductions Rs. 153000/- By Adjustment

Net Amount Paid Rs. 1786000/- By NEFT/RTGS

C/W 15/6/23

15/6/23

Account Superintendent
Byatarayanapura Division BBMP

15/6/23

Executive Engineer
Byatarayanapura Division
BBMP

Sl. No.	Items grouped under sub-Heads and Sub-Works of the Estimate Description	Unit
1	Earth work Excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work.	Cum
2	Providing and laying in position Plain Cement Concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications.	Cum
3	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. M20 (The cost of steel reinforcement & formwork to be paid separately)	Cum
4	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications.	Cum
5	Providing and Fixing pre cast Covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting, including form work,curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, copmplete.	Sqm
6	Loading and Unloading of Stone Boulder / Stone aggregates / Sand / Kankar / Moorum. (Tipper 14 m3)	Cum
7	Cost of Haulage Excluding Loading and Unloading Taking output 18 t load and lead 10 km = 180 t.km	T.Km
	Total	
	ADD 18% GST	
	Total Amount:	

CERTIFICATE:

1. Certified that the above work done satisfactory and no materials issued from Department

Present Measurement			Total Upto Date	
Qty	Rate Rs. P.	Amount	Qty	Cost
282.00	166.48	46947.00	282	46947.00
37.8	4971.22	187912.00	37.80	187912.00
88.2	5608.87	494702.00	88.20	494702.00
4.70 5.29	387743.00 82498.6	436418.00	4.70 5.29	387743.00 436418.00
252.00	1901.62	479208.00	252.00	479208.00
253.80	66.24	16812.00	253.80	16812.00
324.86	93.98	30530.00	324.86	30530.00
		1692529.00	1634854.65	**1692529.00**
			29583.83	**304857.00**
			1937148.48	**1997386.00**
		1939000.00	1897148.48	**1997000.00**

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore